



Supplementary Information

Revised presentation from Ontario Power Generation (OPG)

Renseignements supplémentaires

Présentation révisée d'Ontario Power Generation (OPG)

OPG Update on the Refurbishment Project at the Darlington Nuclear Generating Station

Mise à jour d'OPG sur le projet de réfection à la centrale nucléaire de Darlington

Commission Meeting

Réunion de la Commission

December 9, 2020

Le 9 décembre 2020

*This page was intentionally
left blank*

*Cette page a été intentionnellement
laissée en blanc*

Update to the Canadian Nuclear Safety Commission

An aerial photograph of a nuclear power plant site. On the left, a large body of blue water is visible. The foreground and middle ground are dominated by lush green trees and vegetation. In the background, the industrial structures of the power plant are visible, including several large buildings and piping. The sky is a clear, bright blue.


December 9, 2020

ONTARIO **POWER**
GENERATION

Where a brighter
tomorrow begins.

Agenda

- 1 | Darlington Overview
- 2 | Darlington Refurbishment Program
 - Unit 2 Refurbishment Complete
 - Unit 3 Overview and Readiness
- 3 | Darlington Nuclear for the Future
- 4 | Additional Information





Darlington Overview

ONTARIO **POWER**
GENERATION

Where a brighter
tomorrow begins.

Darlington Nuclear

Low cost, reliable, clean baseload generation, as well as delivering substantial economic benefits to the province

In-service early 1990's, providing over 25 years of clean, competitive, reliable power

- Four units; 3524 MW net output
- Delivers 20 percent of Ontario's electricity; power for 2 million homes

Recognized internationally for excellent safety, equipment reliability and operating performance

Strong community support

Unit 1 now holds the world record for continuous operation of a nuclear reactor, surpassing previous record of 962 days

p4 DNRU2 completion sets a new standard for CANDU refurbishment



A large industrial facility, likely a nuclear power plant, featuring a massive grid of circular openings. Two workers are visible: one in a light blue sweater and orange hard hat, and another in a green shirt and white hard hat. The scene is filled with metal pipes and structural elements.

Darlington Nuclear Refurbishment Project

ONTARIO **POWER**
GENERATION

Where a brighter
tomorrow begins.

Darlington Nuclear Refurbishment Project

20-year project

- 10 years planning, 10 years execution
- Each Unit will undergo Refurbishment outage of 35-44 months; overlapping outages of U3/U1 and U1/U4

Replace major reactor components and upgrade key plant systems

Substantial safety and equipment investments

Economic benefits

- \$12.8B investment, 14,000+ jobs; and \$89.9B boost to Ontario's GDP

^{p6} 30 more years of safe, reliable, low-cost, clean electricity



Darlington Refurbishment Scope

Defuel, Fuel Handling, Special Projects



Retube and Feeder Replacement



Turbine / Generator




Steam Generators




Balance of Plant



Cyclic Outage



Darlington Refurbishment Schedule



Notes:

- (1) High Confidence Schedule
- (2) Unit 4 will commence upon completion of Unit 3 between Sep/23 and Jan/24


Unit 2

Unit 2 returned to service on June 4, 2020

- 24 Million hours worked with 1 Lost Time Accident (LTA) – final months completed safely with COVID restrictions
- 58 Systems, 13 major infrastructure projects and 5 safety improvement opportunity projects placed in-service

Unit 2 operating reliably post-refurbishment

Four unit Refurbishment remains on budget and on time for revised schedule



Unit 2


100%
Complete

24
Million
Hours Worked


58
Systems
in Service

18
Major Safety &
Infrastructure
Projects

Unit 2 Reactor Vault



Reactor Face and Feeder Cabinet



Reactor Face and Fueling Machine Column



Upper Feeders and Header



Reactor Face and Feeder Cabinet



Instrumentation



Vault Corridor



Instrumentation Tubing



Fueling Machine Bridge



Steam Generator Base



Vault Corridor



Vault Corridor

Integrated Implementation Plan (IIP)

100% completion of IIP tasks on time⁽¹⁾

All 93 IIP tasks required to clear Unit 2 Regulatory Hold Points and return the Unit to 100% power are complete

U3 has 28 IIP tasks tied to unit Return to Service

Regular meetings with the CNSC staff to communicate progress and completion of IIP tasks

All remaining IIP tasks are tracked and progressing well

(1) Timing of some tasks changed with CNSC concurrence
Data as of date: Dec.1 2020



Interface with the CNSC and clearing of the Regulatory Hold Points (RHPs)

All Regulatory requirements for refurbishment of Unit 2 were met:

- All licence conditions were met for Unit 2 Return to Service (RTS)
- Licence Condition 15.3 & 15.4 included completion of IIP commitments and clearing RHPs - All Completed
- RTS Protocol identified detailed deliverables to clear each RHP. This was accomplished on time and to CNSC Staff satisfaction
- An extensive study of Unit 2 Lessons Learned was undertaken and incorporated into Unit 3 Protocol, allowing enhancement of the Refurbishment project and regulatory interface

Unit 3

Deferred start of Unit 3 Refurbishment due to COVID-19

Unit 3 Refurbishment started September 3, 2020

- Safety continues to be our top priority
 - COVID-19 measures are in place to protect staff and workers
- On-boarding of Trades and pre-requisite field work underway
- Defueling of Unit 3 commenced September 3 and completed November 25 (7 days early)
- 36-month schedule



Single Fuel Channel Replacement (SFCR)


SFCR was a 30-day outage to validate lifespans of Units 1 and 4


Collaboration and integration with the station determined what DNRU3 work could be done

DNRU3 mitigated schedule risks by commencing work on:

- vault work without interfering with outage activities
- first steps for the extensive turbine and generator project
- remove many interferences to ensure the drain/dry of the heat transport system


Using OPEX and lessons learned from Unit 2, and by collaborating with station teams, decreased DNRU3 schedule, cost and resource risk






Restart Control Hold Points (RCHP)

Unit 3

- 8 Restart Control Hold Points will need to be cleared, including 4 CNSC RHPs ()
- Completion Assurance Documents (CADs) will be produced for each of 8 RCHPs, including 4 RHPs



Lessons Learned Process




OPG and our Contractors have developed effective Lessons Learned (LL) processes

- Capture and implement the knowledge and experience gained on Unit 2 planning and execution, and
- Building those lessons into Unit 3 for continuous improvement.

Some of those lessons learned include:

1. Industrial Safety and Radiological Practices
2. Tooling changes/upgrades
3. Critical task training
4. LEAN/Kaizen process improvements
5. Workstream optimization and organizational alignment



U3 Keys to Success



Industrial Safety



Radiological Safety



Construction Planning Approach



Revised Feeder Strategy



Tooling Program



Training Effectiveness



ONE Team Model



Lean Kaizen



Darlington Nuclear for the Future

ONTARIOPOWER
GENERATION

Where a brighter
tomorrow begins.

Darlington Nuclear for the Future

Plant Reliability

Implement Life Cycle Management Plans to ensure a high level of equipment reliability.

Optimize Pressure Tube Life

Enable 30 years (250k EFPH) of safe, reliable operation.

Planned Outage Duration

Optimize through benchmarking, technology, innovation, execution & resource strategies.

Financial Performance

Maximize value to the Province.

Performance Measures (Post Refurbishment)

Outages
p20 ≤ 58
days



Nuclear
Performance
Index
 $\geq 99.9\%$



Pressure
Tube Life
250k
(EFPH)



Total
Generating
Costs
 $\leq \$40.54$



Forced
Loss
Rate
 $\leq 1.0\%$



Unit
Capacity
Factor
92%

Darlington Nuclear for the Future



Darlington for the Future is our vision, our 10 year plan: Post-refurbishment, Darlington will continue to be a top performing nuclear station, operating to the highest levels of safety, equipment reliability and operational performance.

ONTARIO**POWER**
GENERATION


**Where a brighter
tomorrow begins.**

Copyright 2020



Appendix Slides

18 Infrastructure and Safety Projects In-Service



● Safety Improvement Projects
 ● Refurbishment Projects
 ● Site Infrastructure Projects

Darlington Site Layout

1 Darlington Energy Complex	10 Heavy Water Management Building
2 Operations Support Building	11 Re-tube Waste Processing Building
3 Re-tube and Feeder Replacement Island Support Annex	12 Third Emergency Power Generator
4 Refurbishment Project Office	13 Containment Filtered Venting System
5 Vehicle Screening Facility	14 Powerhouse Steam Venting System
6 Holt Road Interchange Improvements	15 Shield Tank Overpressure Protection
7 Site Electrical Power Distribution System Upgrades	16 Emergency Service Water
8 Auxiliary Heating Steam Facility	17 Re-tube Waste Storage Building
9 Water and Sewer	18 Darlington Waste Management Facility

Safety Improvement Opportunities

- Third Emergency Generator
- Containment Filtered Venting System
- Powerhouse Steam Venting System
- Shield Tank Overpressure Protection
- Emergency Service Water

Heavy Water Storage Facility



View of West Annex with Stack and Causeway



Drum Handling & Cleaning Room



Chilled Water and Instrumentation Air System



Active and Inactive Drain Tanks



Drum Traversal Route



D2O Supply Pumps



Building HVAC Controls



100 Mg Storage Tank



Maintenance Catwalk



Feed and Product Pumps

Industrial Safety

Strong conventional safety performance

- Total Recordable Injury Frequency (TRIF) is 10x lower than Ontario construction industry

Continue to strive for zero Injuries

- **Safety First** in everything we do; proactive safety related stand ups
- Extensive mock-up training; New to nuclear and supervisory training
- OPG and Contractor safety plans & field oversight

COVID-19 Measures:

- Implemented a Work from Home strategy in March
- Staggered return to workplace; limiting staff in the station to support physical distancing
- Staggered and staged work schedules and lunch breaks
- Increased use of Personal Protective Equipment (PPE) and elevated cleaning practices



Radiological Safety

OPG set aggressive targets

- Improved performance on Unit 2
- Lessons Learned captured and implemented

For Unit 3 Significant investments in workers and Technology

- Powered Air Purifying Respirators (PAPRs – photo)
- Enhancements to alpha monitoring program
- Streamlined Radiation Protection requests process via Radiation Protection Information Dosimetry (RaPID) Access Program
- Optimized qualification requirements to perform low level radiation risk work



Radiation Protection Initiative

Status to Date:

Alpha program recommendation **Complete for U3**

Powered Air Purifying Respirators (PAPRs) selection process **Completed** – procurement begins in Q3

Streamlined RP requests process (Rapid Access Program)

Emphasis on building good relationships between RP and Trades



Construction Planning Approach

Adopted standard Window Execution Readiness process

- Comprehensive Work Packages (CWPs) incorporate Lessons Learned from Unit 2 and are ready 16 weeks prior to the start of the execution work
- Safety, Radiation Protection, Material, and Resource planning are integrated with readiness reviews

An optimized shift schedule has been implemented to improve project efficiency and manage worker fatigue

Training program has been enhanced to better represent field conditions in the full-scale reactor mock-up and to train on abnormal conditions

- Integrated Radiation Protection, Safety Planning, and Quality activities into training.

Enhancements to CWP close-out and documentation strategies including increased automation and progress monitoring

Revised Feeder Strategy

Feeder supplier oversight augmented to ensure quality of feeders as delivered

Implemented Improvements on tooling for installation including minimization of foreign material

Improved the field productivity progress tracking

Created a Welding Centre of Excellence to implement improvements to the welding program to lower overall weld failure rate

Focus on **“Right the First Time”** strategy to minimize re-work



Tooling Program

Investments made in tooling improvements to implement lessons learned from Unit 2 to reduce schedule which improves safety and reduces both Dose and costs

Pressure Tube/ Calandria Tube Removal


- Integration Testing **On Track** for completion Oct 2020

Modified Installation Worktables

- Integration testing **Complete**

Bellows Cut Tool Mods

- Factory Acceptance Testing (FAT) **Complete**
- Mod Kits available to install on Contaminated Tools



Training Effectiveness

Performed a Unit 2 Post Training Effectiveness Evaluation, as part of our continuous improvement efforts, to prepare for Unit 3/1/4 refurbishments

Training is leveraging the full scale reactor mock-up to enhance training, including:

- Replicating station environment,
- Collaboration with the trades to develop training materials,
- Training on individual steps within the process to develop expertise,
- Integrated full-team training, with all support staff, to build proficiency for each work series, and
- Introducing irregularities to allow the team to practice on dealing with potential field issues.

p32 These changes will positively impact efficiency, as well as both safety and quality



OneTeam: One Goal

**Deliver overlapping Refurbishments, on-time, on-budget,
with safety & quality.**

HOW?

Build on the DNRU2 experience & Lessons Learned

Create a High Performance Culture

Improve our Processes & Technology

Detailed planning, preparation & training

Empowered, collaborative teamwork (OneTEAM!)



Lean Kaizen

Leveraging operating experience and lessons learned from Unit 2, team is embracing a culture of continuous improvement and change through facilitative leadership

- Developed training strategy for Project manager / Area Managers, Series Leads, General Foreman and Superintendents on LEAN / Kaizen methodology and tools
- Empowered front line staff and leaders to conduct their own improvements
- Transform organization into a high performance team and identify areas to improve efficiency (cost and schedule), quality, and safety performance.

To date, over \$1 Million in direct savings / year have accumulated through these sessions. A number of additional Kaizen sessions are planned in the coming months in advance of some critical work series for Unit 3.