

CMD 24-M3 File/Dossier # 6.02.04 e-Doc 7211538 (Word) e-Doc 7217060 (PDF)

Status Report on Power Reactors

Rapport d'étape sur les centrales nucléaires

This document summarizes the status of the Power Reactor facilities as of February 1, 2024.

Ce rapport résume le rapport d'étape sur les centrales nucléaires en date du 1 février 2024.

Signed on / Signé le 2024-02-14

Alexandre Viktorov, Ph.D.

Director General, Directorate of Power Reactor Regulation Directeur général, Direction de la réglementation des centrales nucléaires

1. Power Reactors Status as of February 1, 2024

1.1 Bruce A and B

Operational Status

Unit 1 is at Full Power

Unit 2 is at Full Power

Unit 3 is Shut Down for Major Component Replacement (MCR)

Unit 4 is at Full Power

Unit 5 is at Full Power

Unit 6 is at Full Power

Unit 7 is at Full Power

Unit 8 is at Full Power

Licensing

Power Reactor Operating Licence expires on September 30, 2028.

Comments

Unit 3 Major Component Replacement (MCR) started in March 2023.

- Refurbishment project is on schedule.
- Bulkhead installation is complete.
- Lower feeder removal is complete.
- Next step is to install the retube maintenance platforms.
- Bruce Power is expected to submit the formal request to release the regulatory hold point to allow fuel load in December 2025.

Event Notifications and Updates

None

Actions from previous Commission meetings

The Commission directed CNSC staff to track on-going work on hydrogen equivalent concentration (Heq) research and development (R&D) in a Record of Decision (DEC 23-H103) issued on October 13, 2023. The progress update is provided in Section 1.5 of this report.

1.2 Darlington

Operational Status

Unit 1 is Shut Down for Refurbishment

Unit 2 is at Full Power

Unit 3 is at Full Power

Unit 4 is Shut Down for Refurbishment

Licensing

Power Reactor Operating Licence expires on November 30, 2025.

Comments

Unit 1 refurbishment started in February 2022.

- Refurbishment project is on schedule.
- Current critical path is Lower Feeder Installation.
- OPG is expected to submit the formal request to release the regulatory hold point to allow fuel load in May 2024.

Unit 4 refurbishment started in July 2023.

- Refurbishment project is on schedule.
- Critical path is Feeder Removal.
- OPG is expected to submit the formal request to release the regulatory hold point to allow fuel load in July 2025.

Event Notifications and Updates

None.

Actions from previous Commission meetings

None.

1.3 Pickering

Operational Status

Unit 1 is at Full Power

Unit 2 is in a Safe Storage State

Unit 3 is in a Safe Storage State

Unit 4 is at Full Power

Unit 5 is at Full Power

Unit 6 is at Full Power

Unit 7 is Shut Down for a Planned Outage

Unit 8 is at Full Power

Licensina

Power Reactor Operating Licence expires on August 31, 2028. OPG requires Commission approval to operate PNGS beyond December 31, 2024.

Comments

Unit 7 was shutdown on January 5, 2024 for a planned maintenance outage. The unit is expected to return to service on May 8, 2024.

Event Notifications and Updates

On January 30, 2024, the Ontario government announced its support for OPG to proceed with a project to refurbish Pickering units 5-8. CNSC staff are engaged in early discussions with OPG to communicate

regulatory expectations regarding refurbishment. The possible refurbishment of Pickering units 5-8 would be considered at a public hearing of the Commission, where members of the public, civil society organizations, and Indigenous Nations and communities would have the opportunity to intervene.

Actions from previous Commission meetings

None.

1.4 Point Lepreau

Operational Status

The unit is at Full Power

Licensing

Power Reactor Operating Licence expires on June 30, 2032.

Comments

None.

Event Notifications and Updates

None.

Actions from previous Commission meetings

None.

1.5 Other

CNSC staff assessment of progress on hydrogen equivalent concentration (Heq) research and development (R&D) program commitments by Bruce Power and OPG

There has been no new developments to include in the update since the previous Status Report on Power Reactors (CMD 23-M50).

In DEC 23-H103, "The Commission also directs CNSC staff to provide updates on Bruce Power's progress in its research and development (R&D) activities through the regular Status Report on Power Reactors, which is presented at each public Commission Meeting. CNSC staff shall develop a consolidated table to track and communicate the ongoing work to the Commission through the aforementioned Status Report on Power Reactors".

Although the Commission's direction was to report on Bruce Power's progress on its R&D activities, CNSC staff note that the Heq-related R&D program is being conducted jointly between Bruce Power and OPG.

R&D plans from OPG and Bruce Power can be found in CMD 22-M37.1 and in CMD 22-M37.3, respectively.

CNSC staff have reviewed the first semi-annual update submitted by Bruce Power and OPG on March 29th, 2023. Progress to date, against the original completion dates provided in the R&D plans, is summarized in the table below:

^{*}Note that there is no change from the previous update to this table.

R&D Activity	Planned Completion Date (from CMD 22-M37.1 and 22-M37.3)	Updated Status of R&D Activities
Update finite element software to simulate outlet rolled joint Heq evolution	Fall 2023	Bruce Power and OPG have increased the scope of this activity. Completion date remains Fall 2023.
Develop finite element software to simulate inlet rolled joint Heq evolution	Fall 2023	Bruce Power and OPG have increased the scope of this activity. Completion date remains Fall 2023
Perform evaluation to assess the potential impact of the high levels of Heq on flaws at the inside surface of pressure tubes near the inlet region of interest	Fall 2023	Bruce Power and OPG have increased the scope of this activity. Completion date remains Fall 2023.
Improve characterization of 'blip' and expected evolution of the inlet region of elevated Heq with continued operation	Spring 2024	Progressing as planned.
Confirm the potential roles of hydrogen isotope ingress and redistribution on the development of the inlet regions of elevated Heq	Summer 2023*	Bruce Power and OPG have revised the completion date to Fall 2023.
Improve characterization of solubility behaviour of hydrogen isotopes in tubes with elevated Heq	Winter 2024	Progressing as planned.
Enhance modeling of temperature distributions near the outlet rolled joint region of pressure tubes	Summer 2023*	Progressing as planned.
Define input parameters required for interim updates to the Heq model	Summer 2023*	Progressing as planned.
Develop interim Heq model	Fall 2024	Progressing as planned.
Validation activities for the interim Heq model to support development of final comprehensive model	Fall 2025	Progressing as planned.
Define input parameters required for the final comprehensive Heq model	Summer 2025	Progressing as planned.
Define the relative importance of variables influential to Heq evolution	Fall 2025	Progressing as planned.

R&D Activity	Planned Completion Date (from CMD 22-M37.1 and 22-M37.3)	Updated Status of R&D Activities
Develop the final comprehensive Heq model	Winter 2026	Progressing as planned.
Complete hydride related crack initiation experiments for unirradiated material at Heq of 220 ppm or higher	Fall 2024	Bruce Power and OPG have revised the completion date to Spring 2025
Complete fatigue crack initiation experiments for unirradiated material at Heq of 220 ppm or higher	Fall 2024	Bruce Power and OPG have revised the completion date to Spring 2025
Complete crack initiation experiments for irradiated material with elevated Heq without flaws present	Fall 2024	Bruce Power and OPG have revised the completion date to Spring 2025
Complete crack initiation and crack growth experiments for irradiated material with elevated Heq with flaws present	Fall 2024	Bruce Power and OPG have increased the scope of this activity. Completion date has been revised to Spring 2025

^{*}CNSC staff are currently reviewing the most recent R&D update, which could confirm completion of these items

Based on the review of the R&D plans and the first update, CNSC staff is satisfied with the progress and scope of work. At this time, Bruce Power and OPG have not reported any substantive delays in the R&D work that may adversely impact the overall project schedule. CNSC staff expect to complete their review of Bruce Power's and OPG's second semi-annual update by the end of February 2024.